


PROGRESS REPORT—JANUARY 2019

Briar Branch (W140-01-00) Channel & Straws Improvements

WBS No. N-T17000-0018-3, T-1734 & T-1734B

PROJECT LOCATION

The channel improvement project is approximately 6,200 feet long, from Gessner Road east to Oak Tree Drive, approximately 1,750 feet east of Bunker Hill Road. This project is located in City Council District A.



PROJECT STATUS

- Door Hangers provided to all impacted residents
- Clearing & Grubbing in progress
- Encroaching fences have been addressed
- Access road constructed
- Stabilized construction entrances have been established
- 25 Submittals have been submitted to engineer
- Reinforced Concrete Boxes (RCBs) and Sheet piles have been approved by Engineer and ordered
- RCB installation will commence in February
- Temporary Shoring Installation has commenced

CURRENT TRAFFIC CONTROL CONFIGURATION

- All streets are open

PROJECT OBJECTIVE

Improve drainage by increasing conveyance and storage

The Briar Branch (W140-01-00) Channel and Straws Improvements project involves the construction of storm drainage improvements that address and reduce the risk of structural flooding in this area.

PROJECT DESCRIPTION

- The channel improvement project is approximately 6,200 feet long, from Gessner Road east to Oak Tree Drive, approximately 1,750 feet east of Bunker Hill Road. The proposed channel improvements will include constructing box culverts ranging in size from 7-FT x 7-FT to 10-FT x 8-FT RCBs along the length of the system, effectively enclosing the channel.
- The Straw improvements consist of approximately 2,600 linear feet of perpendicular improvements at five separate lateral locations along Briar Branch, from Gessner Road east to Confederate Lane, approximately 1,000 feet east of Bunker Hill Road.
- Included in the channel improvements is the reconstruction of the Bunker Hill Road crossing at Briar Branch from dual 7-FT x 7-FT RCBs to triple 8'x8' RCBs. Project will add 24 ACRE-FT of additional storage.

Cont. PROGRESS REPORT—JANUARY 2019

Briar Branch (W140-01-00) Channel & Straws Improvements

WBS No. N-T17000-0018-3, T-1734 & T-1734B

CONSTRUCTION TIME

- Contract time: 24 Months
- Notice to Proceed date: December 17, 2018

CONTACT INFORMATION

Construction Manager (CM)

Gauge Engineering
3200 Wilcrest Drive, Suite 220
Houston, TX 77042

Contractor

Reytec Construction Resources
1901 Hollister St.
Houston, TX 77080

PAYMENT ESTIMATES

Original Contract Amount	\$18,794,957.00
Change Order Amount to Date	\$0.00
Current Contract Amount	\$18,794,957.00
Previous Payments	\$0.00
Current Payment Due	\$332,500.00
Contract Completion Date	11/30/2020

PROGRESS PHOTOS



Project Sign Installed



South Access Road



Temporary Shoring Installation



Stabilized Construction Entrance at W140 Detention Basin