Terry V. Hudkins, P.E. 306 Narcissus Lake Jackson, TX 77566 April 26, 2021

# **HOUSE LEVELING INSPECTION REPORT: JOB NO. 21-001**

LOCATION:

414 Huckleberry

Lake Jackson, TX

**CONTRACTOR:** 

D-Square Foundation Repair

Angleton, Texas

**DATE OF PILE INSTALLATION & LEVELING:** 

April 26, 2021

#### **INSPECTIONS PERFORMED:**

January 6, 2021 – Preliminary Inspection April 26, 2021 - Final Inspection

### **CONCRETE SPEC:**

All pile sections are pre-cast, 6000 psi at 28 day performance, non-reinforced concrete.

## PILES:

16 pressed piles were driven at the locations, and in accordance with the details and specifications, shown on Drawing SK-21001-1. Each pile consists of 6" x 12" concrete sections, with the number of sections varying with driving resistance. Pile sections were installed by jacks using the weight of the house to provide the driving load. Installation of each pile was to the depth at which the driving started to lift the foundation. All piles were completely driven prior to leveling of the house. Concrete capstones were placed on top of the piling sections, from which the house was jacked to a level position. After leveling, two 6"x 12" concrete cylinders were placed on the capstones and shimmed against the grade beam with steel shims.

### **COMMENTS:**

Overall job performance was per design. The job meets all standard engineering practices, and was in accordance with the undersigned engineer's specifications. This repair work should stabilize this part of the foundation to its intended function for the life of the structure.

Respectfully submitted,

Terry V. Hudkins, P.E.

Firm # F-003147



