Terry V. Hudkins, P.E. 306 Narcissus Lake Jackson, TX 77566 October 13, 2022

FINAL HOUSE LEVELING INSPECTION REPORT: JOB NO. 22-029

LOCATION:

130 Tamarisk Trail

Lake Jackson, TX

CONTRACTOR:

D-Square Foundation Repair

Angleton, Texas

DATE OF PILE INSTALLATION & LEVELING:

October 11-12, 2022

INSPECTIONS PERFORMED:

June 8, 2022 - Preliminary Inspection

October 11, 2022 - Inspected Installation and Leveling

October 12, 2022 - Final Inspection

CONCRETE SPEC:

All pile sections are pre-cast, 6000 psi at 28 day performance, non-reinforced concrete.

PILES:

14 pressed piles were installed at the locations, and in accordance with the details and specifications, shown on Drawing SK-22029-1. Each pile consists of 6" x 12" concrete sections, with the number of 6" x 12" sections varying with driving resistance. Pile sections were installed by jacks using the weight of the house to provide the driving load. Installation of each pile was to the depth at which the driving started to lift the foundation. All piles were completely driven prior to leveling of the house. Concrete capstones were placed on top of the piling sections, from which the house was jacked to a level position. After leveling, two 6"x 12" concrete cylinders were placed on the capstones and shimmed against the grade beam with steel shims. The original design called for 12 new piles, and adjustment of 5 existing piles. 2 new piles were added beneath the brick wall separating the living room from the dining room, and the locations of several other piles were slightly modified to take advantage of interior grade beams, and only 2 existing piles had to be adjusted.

COMMENTS:

The job meets all standard engineering practices, and the undersigned engineer's specifications. This repair work should stabilize this part of the foundation to its intended function for the life of the structure.

Respectfully submitted,

Terry V. Hudkins, P.E.

Firm # F-003147

