

PROPERTY INSPECTION REPORT FORM

Karla Williams Name of Client	04/08/2022 Date of Inspection	
4015 Shackleton Court , Rosharon, TX 77583 Address of Inspected Property	<u> </u>	
Jonathan Tarpey Name of Inspector	TREC # 25195 TREC License #	
Name of Sponsor (if applicable)	TREC License #	

PURPOSE OF INSPECTION

A real estate inspection is a visual survey of a structure and a basic performance evaluation of the systems and components of a building. It provides information regarding the general condition of a residence at the time the inspection was conducted. *It is important* that you carefully read ALL of this information. Ask the inspector to clarify any items or comments that are unclear.

RESPONSIBILITY OF THE INSPECTOR

This inspection is governed by the Texas Real Estate Commission (TREC) Standards of Practice (SOPs), which dictates the minimum requirements for a real estate inspection.

The inspector IS required to:

- use this Property Inspection Report form for the inspection;
- inspect only those components and conditions that are present, visible, and accessible at the time of the inspection;
- indicate whether each item was inspected, not inspected, or not present;
- indicate an item as Deficient (D) if a condition exists that adversely and materially affects the
 performance of a system or component OR constitutes a hazard to life, limb or property as
 specified by the SOPs; and
- explain the inspector's findings in the corresponding section in the body of the report form.

The inspector IS NOT required to:

- identify all potential hazards;
- turn on decommissioned equipment, systems, utilities, or apply an open flame or light a pilot to operate any appliance;
- climb over obstacles, move furnishings or stored items;
- prioritize or emphasize the importance of one deficiency over another;
- provide follow-up services to verify that proper repairs have been made; or
- inspect systems or components listed under the optional section of the SOPs (22 TAC 535.233).

RESPONSIBILITY OF THE CLIENT

While items identified as Deficient (D) in an inspection report DO NOT obligate any party to make repairs or take other actions, in the event that any further evaluations are needed, it is the responsibility of the client to obtain further evaluations and/or cost estimates from qualified service professionals regarding any items reported as Deficient (D). It is recommended that any further evaluations and/or cost estimates take place prior to the expiration of any contractual time limitations, such as option periods.

Please Note: Evaluations performed by service professionals in response to items reported as Deficient (D) on the report may lead to the discovery of additional deficiencies that were not present, visible, or accessible at the time of the inspection. Any repairs made after the date of the inspection may render information contained in this report obsolete or invalid.

REPORT LIMITATIONS

This report is provided for the benefit of the named client and is based on observations made by the named inspector on the date the inspection was performed (indicated above).

ONLY those items specifically noted as being inspected on the report were inspected.

This inspection IS NOT:

- a technically exhaustive inspection of the structure, its systems, or its components and may not reveal all deficiencies:
- an inspection to verify compliance with any building codes;
- an inspection to verify compliance with manufacturer's installation instructions for any system or component and DOES NOT imply insurability or warrantability of the structure or its components.

NOTICE CONCERNING HAZARDOUS CONDITIONS, DEFICIENCIES, AND CONTRACTUAL AGREEMENTS

Conditions may be present in your home that did not violate building codes or common practices in effect when the home was constructed but are considered hazardous by today's standards. Such conditions that were part of the home prior to the adoption of any current codes prohibiting them may not be required to be updated to meet current code requirements. However, if it can be reasonably determined that they are present at the time of the inspection, the potential for injury or property loss from these conditions is significant enough to require inspectors to report them as Deficient (D). Examples of such hazardous conditions include:

- malfunctioning, improperly installed, or missing ground fault circuit protection (GFCI) devices and arc-fault devices;
- ordinary glass in locations where modern construction techniques call for safety glass;
- malfunctioning or lack of fire safety features such as smoke alarms, fire-rated doors in certain locations, and functional emergency escape and rescue openings in bedrooms;
- malfunctioning carbon monoxide alarms;
- excessive spacing between balusters on stairways and porches;
- improperly installed appliances;
- improperly installed or defective safety devices;
- lack of electrical bonding and grounding; and
- lack of bonding on gas piping, including corrugated stainless steel tubing (CSST).

Please Note: items identified as Deficient (D) in an inspection report DO NOT obligate any party to make repairs or take other actions. The decision to correct a hazard or any deficiency identified in an inspection report is left up to the parties to the contract for the sale or purchase of the home.

This property inspection report may include an inspection agreement (contract), addenda, and other information related to property conditions.

INFORMATION INCLUDED UNDER "ADDITIONAL INFORMATION PROVIDED BY INSPECTOR", OR PROVIDED AS AN ATTACHMENT WITH THE STANDARD FORM, IS NOT REQUIRED BY THE COMMISSION AND MAY CONTAIN CONTRACTUAL TERMS BETWEEN THE INSPECTOR AND YOU, AS THE CLIENT. THE COMMISSION DOES NOT REGULATE CONTRACTUAL TERMS BETWEEN PARTIES. IF YOU DO NOT UNDERSTAND THE EFFECT OF ANY CONTRACTUAL TERM CONTAINED IN THIS SECTION OR ANY ATTACHMENTS, CONSULT AN ATTORNEY.

ADDITIONAL INFORMATION PROVIDED BY INSPECTOR						



Home Inspection Report

Prepared exclusively for

Karla Williams



PROPERTY INSPECTED: 4015 Shackleton Court Rosharon, TX 77583

DATE OF INSPECTION: 04/08/2022 Inspection No. 52288-1-530

INSPECTED BY:

JT Lavender Ent., Inc. 13611 Kluge Corner Ln Cypress, TX 77429 jonathan.tarpey@pillartopost.com (713) 725-6342

INSPECTOR:

Jonathan Tarpey Lic.#: TREC # 25195 jonathan.tarpey@pillartopost.com (281) 455-6586

Each office is independently owned and operated

NI = Not Inspected

NP = Not Present

D = Deficient

I NI NP D*

REPORT SUMMARY							
I. STRUCTURAL SYSTEMS							
✓			✓	 A. Foundations Comments: Foundation has a honeycombed surface that needs to be reparged (covered). 			
				 Ground is very dry around the exterior and ground near the foundation has large cracks from lack of water, this issue needs immediate correction to reduce chance of movement issues with the foundation, this will effect the foundation. 			
✓			✓	B. Grading and Drainage Comments:			
				 Need to install splash blocks at the ends of the gutters to reduce potential erosion issues. 			
✓			✓	D. Roof Structures and Attics			
				 Comments: Need to install more insulation in the attic to reduce energy costs and provide added comfort. Average attic insulation in new homes is appx. 12 inches or more of loose/batt insulation. 			
✓			✓	 E. Walls (Interior and Exterior) Comments: Seal crack underneath breakfast area window to prevent moisture and insect intrusion. 			
				Seal gap in brick to prevent moisture intrusion.			
				II. ELECTRICAL SYSTEMS			
✓			✓	B. Branch Circuits, Connected Devices, and Fixtures			
				Comments:Extension plug should not be used on exterior for permanent wiring.			
				III. HEATING, VENTILATION, AND AIR CONDITIONING SYSTEMS			
✓			✓	C. Duct Systems, Chases, and Vents			
				 Comments: Some of the ducts in the attic do not appear to be properly strapped because of them touching each other which can cause air flow restrictions and condensation issues, need to be repaired. 			
				IV. PLUMBING SYSTEMS			
✓			✓	A. Plumbing Supply, Distribution Systems and Fixtures			
				 Comments: Need to install anti-siphon devices (back flow preventer) on all of the exterior water faucets. 			

= Inspected	NI = Not Inspected	NP = Not Present	D = Deficient			
I NI NP D*						
 C. Water Heating Equipment Comments: There is a gas tag on the gas line into the bottom of the unit, per requirements by manufacturer, the gas tag is supposed to be removed when the gas volume, pressure is tested on the line at the unit, the presence of the gas tag may mean that the gas pressure was not tested by the installer, this needs further evaluation by a qualified plumbing contractor. 						
		V. APPLIANCES				
	C. Range Hood and Exhaust S		aced.			
	VI. C	PTIONAL SYSTEMS				
	A. Landscape Irrigation (Sprin Comments:Need to insulate sprinkler ris	, -				

NI = Not Inspected

NP = Not Present

D = Deficient

I NI NP D*

INSPECTION REPORT


I. STRUCTURAL SYSTEMS

-

A. Foundations

Type of Foundation(s): Post tension slab on grade Comments:

- In the opinion of this home inspector, the foundation appears to be performing its intended function at this time. The greater Houston area has expansive type soil conditions, dry and sometimes wet weather conditions. These conditions will cause movement of the foundation which will cause cracks in the walls, ceilings, floors and brick exterior walls. Cracks will occur in these areas of the house sometime during the life of the house because of soil and weather conditions. Cracks that appear will need to be filled in and monitored and foundation evaluation may be required. Slab-on-grade foundations are the most common type of foundations in the Greater Houston Area for residential foundations. When supported by active or expansive soils, this type of foundation will frequently deflect enough to result in cosmetic damage (usually sheetrock, brick veneer cracking and floor tile cracking) and possibly some minor functional problems such as sticking doors. Any owner of a building founded on a slab-on-grade foundation should be prepared to accept a degree of cosmetic distress and minor functional problems due to foundation movement. Foundation area and yard must be consistently watered around the perimeter as needed in order to reduce foundation issues.
- Foundation has a honeycombed surface that needs to be reparged (covered).



NI = Not Inspected

NP = Not Present

D = Deficient

I NI NP D*

 Ground is very dry around the exterior and ground near the foundation has large cracks from lack of water, this issue needs immediate correction to reduce chance of movement issues with the foundation, this will effect the foundation.



- **☑ ☐ ☑ B. Grading and Drainage** *Comments:*
 - In the opinion of this home inspector, drainage appears to be away from the slab in all areas
 - In ground drains were not tested, recommend to test and need to be kept clean of debris.

NI = Not Inspected

NP = Not Present

D = Deficient

I NI NP D*

 Need to install splash blocks at the ends of the gutters to reduce potential erosion issues.



✓ □ □ □ C. Roof Covering Materials

Types of Roof Covering: Asphalt shingles

Viewed From: Roof top

Comments:

 Composition asphalt roof shingles, in the opinion of this home inspector, it appears to be in good condition, appears to be performing its intended function at this time.

✓ □ □ ✓ D. Roof Structures and Attics

Viewed From: Entered attic

Approximate Average Depth of Insulation: 10 to 12 inches of insulation Comments:

- Attic ventilation is soffit vents and roof vents. Insulation prevents visual inspection of pipes, wires, fixtures and structural components underneath.
- The radiant barrier type foil material installed on the underside of the roof decking prevents visual inspection of the roof decking for possible water leak issues.
- Need to install more insulation in the attic to reduce energy costs and provide added comfort. Average attic insulation in new homes is appx.
 12 inches or more of loose/batt insulation.

☑ □ □ ☑ E. Walls (Interior and Exterior)

Comments:

• Exterior walls are brick, stone, concrete composite type siding. Interior walls appear to have been repainted recently. Homes can sometimes have moisture issues or insect damage issues in the interior walls which cannot be detected or visibly seen, the ability to detect the presence of mold issues is beyond the scope of this inspection. If you have concerns about the possibility of mold in the house, you may want to consult a qualified mold inspector before close of escrow. This inspector is not qualified to detect the presence of Chinese Drywall. Accordingly the issue of Chinese Drywall (and its potential problems) is beyond the scope of the inspection report.

NI = Not Inspected

NP = Not Present


D = Deficient

I NI NP D*

 Seal crack underneath breakfast area window to prevent moisture and insect intrusion.



• Seal gap in brick to prevent moisture intrusion.



☑ □ □ □ F. Ceilings and Floors

Comments:

- Ceilings are sheet rock.
- Floors are carpet and engineered wood.
- ✓ □ □ □ G. Doors (Interior and Exterior)

Comments:

- Open/close/latched doors. Tested locks.
- ☑ □ □ □ H. Windows

Comments:

- Open/close/locked all accessible windows.
- □ ☑ ☑ □ I. Stairways (Interior and Exterior)
- ☐ ☑ ☑ ☐ J. Fireplaces and Chimneys

D = Deficient I = Inspected NI = Not Inspected **NP = Not Present** I NI NP D* K. Porches, Balconies, Decks, and Carports Comments: • Appears to be performing its intended function at this time. L. Other Comments: • Home faces south it is at 50 feet of elevation. The weather is 73° and sunny at time of inspection **II. ELECTRICAL SYSTEMS** A. Service Entrance and Panels Service size is 150 amps. ⊙ Service entry conductors are copper. ⊙ Main electrical service disconnect is in panel located in garage. ⊙ Electrical service to home is by underground cables. Comments: • Main panel is rated at 225 amps.







I NI NP D*

B. Branch Circuits, Connected Devices, and Fixtures

- Copper wire branch circuits
- Grounded wiring by rod.
- Grounded wiring by ufer ground.
- Ungrounded wiring.

Comments:

 Branch circuits are copper. Tested for GFCI in required areas, outside, garage, kitchen and bathrooms. Landscape type lighting is excluded from this inspection.

Circuit Sizing - The Inspector is required to address the compatibility of conductors and overcurrent devices. In some instances, general trade procedures include over-sizing overcurrent devices to guard against nuisance (e.g. air conditioning units, dryers). The Inspector is not required to evaluate such general trade procedures, but to inform you of incompatibility.

- There are 7 smoke alarms. Smoke alarms need to be tested at least once a year and batteries changed.
- Home is grounded by both ground rod and Ufer ground.





- Bathroom one GFCI reset is located in hallway bathroom
- Extension plug should not be used on exterior for permanent wiring.



= Inspected			NI = Not Inspected	NP = Not Present	D = Deficient	
I	NI	NΡ	D*			
		✓		C. Other		
				III. HEATING, VENTILA	TION, AND AIR CONDITION	ING SYSTEMS
✓				A. Heating Equipment Type of Systems: Forced air		
				⊙ Natural gas		
				Comments: • Supply was 108 degrees. degrees). Normal differentia		fferential was 37
				 Heating system appears to No carbon monoxide was do serviced on a yearly basis. 		
				Heating unit located in the	attic was manufactured Ma	y 2019.
✓				B. Cooling Equipment Type of Systems: Forced air Comments: Supply was 58 degrees. Redegrees). Normal differential yearly basis by a qualified Hedrip pan under the attic unit tested for flow or leaks, this tested for refrigerant leaks of scope of this inspection. If yeleak or pressure issues, you qualified HVAC contractor. Outside air compressor is Attic coil unit was manufactor.	eturn was 75 degrees. (Diffilis 15-20 degrees. Unit show VAC contractor. The drain pand primary drain line from is beyond scope of inspection refrigerant pressure issue ou have concerns about issue may want to have further early 4 ton unit manufactured A	ould be evaluated on a bipe for the secondary the attic unit were not on. System was not s, this is beyond ues with refrigerant evaluation by a
\checkmark			√	C. Duct Systems, Chases, an Comments: No loose or damaged duct the ducts appear to be performed by the comments of the commen	s observed. In the opinion o	•

NI = Not Inspected

NP = Not Present

D = Deficient

I NI NP D*

 Some of the ducts in the attic do not appear to be properly strapped because of them touching each other which can cause air flow restrictions and condensation issues, need to be repaired.





□ □ ☑ □ D. Other

IV. PLUMBING SYSTEMS

 $oxed{oldsymbol{arphi}}$ $oxed{oxed}$ A. Plumbing Supply, Distribution Systems and Fixtures

Location of water meter: Next to street Location of main water supply valve: West side of house Static water pressure reading: 60 to 70 psi at time of inspection Type of supply piping material: Plastic

Comments:

- At the time of this inspection, fixtures throughout residence were performing their intended function.
- Need to install anti-siphon devices (back flow preventer) on all of the exterior water faucets.



NI = Not Inspected

NP = Not Present

D = Deficient

I NI NP D*

• The water shut off valve is located on the west side of the home.



B. Drains, Wastes, and Vents

> Type of drain piping material: Plastic Comments:

- Drain pipes are PVC where visible.
- In the opinion of this home inspector, the drains appear to flow normal at this time and appear to be performing their intended function at this time. No leaks observed at time of inspection.
- Main drain cleanout is located in the front left flowerbed.



C. Water Heating Equipment Energy Sources: Natural gas

Tankless system

Comments:

NI = Not Inspected

NP = Not Present

D = Deficient

I NI NP D*

- Tank appears to be performing its intended function at this time in the opinion of this home inspector. The temperature and relief drain valve was not tested due to possibility that the valve will stick open causing water to leak out, recommend evaluation of valve. Valve should be tested at least several times a year and sometimes need to be replaced after several years. The drain pipe for the hot water tank was not tested for potential leak issues with the connection or leaks from the drain pipe.
- There is a gas tag on the gas line into the bottom of the unit, per requirements by manufacturer, the gas tag is supposed to be removed when the gas volume, pressure is tested on the line at the unit, the presence of the gas tag may mean that the gas pressure was not tested by the installer, this needs further evaluation by a qualified plumbing contractor.



Rheem tankless water heater manufactured July 2019.

	✓	D. H	lydro-Massage	Therapy	Equipmen
\cup	ب	D	iyaro maccago	· · · · · · · · · · · ·	_qa.po.

- ☑ ☐ ☐ E. Gas Distribution Systems and Gas Appliances

 Comments:
 - · Gas lines are black steel with flex lines.
 - This property was inspected for CSST (corrugate stainless steel tubing) gas line piping, which is a known safety hazard without proper bonding, none was located. Some recent studies have shown CSST piping to be a safety hazard even when properly bonded. All gas lines were not visible for inspection to verify if there is CSST piping in the house and all possible or required locations were not accessible for inspection. You should have further evaluation by a qualified contractor to determine the full condition and proper bonding of the CSST piping where it may exist in the house.

NI = Not Inspected

NP = Not Present

D = Deficient

I NI NP D*

• Gas meter and shut off valve is located on the east side of the home.



□ □ ☑ □ F. Other

- V. APPLIANCES
- ✓ □ □ □ A. Dishwasher

Comments:

- Dishwasher was operated on normal cycle. Appears to perform its intended function at this time.
- ✓ □ □ □ B. Food Waste Disposers

Comments:

- Waste disposer appears to perform its intended function at this time.
- ☑ □ □ □
 C. Range Hood and Exhaust Systems

Comments:

- 2 speed fan and light, vents outside the house.
- One of the bulbs on the light is burnt out needs to be replaced.
- ☑ □ □ □ D. Ranges, Cooktops, and Ovens

Comments:

- Gas range. Tested 5 burners on low, medium and high.
- Electric oven. Set oven at 350 degrees, actual was 350 degrees.
- ☑ □ □ □ E. Microwave Ovens

Comments:

- Tested operation with a container of water on high power. Appears to perform its intended function at this time.
- ☑ □ □ □ F. Mechanical Exhaust Vents and Bathroom Heaters

Comments:

• Turned on exhaust fans, appear to perform their intended function at this time

= Inspected	NI = Not Inspected	NP = Not Present	D = Deficient
I NI NP D*	·		
	 G. Garage Door Operators Comments: Opened and closed manually was not tested by trying to stop could damage the door or opera units that have electric eyes, the the door from closing. 	the door from closing mater if they were not adjust	anually since this sted properly. For
	H. Dryer Exhaust Systems Comments: Was not tested, appears to hat clean out dryer vent pipe and in		y. Recommend to
	I. Other Comments: Standby generator on the hon checked over by generator professions.	•	sure to have
	VI. OP	TIONAL SYSTEMS	
	 A. Landscape Irrigation (Sprink Comments: Appears to be a 6 zone system panel, zones were only run for signound are not visible, not able beyond scope of this inspection zones have run through their soleaks. You should expect occass recommend to keep spare head temperamental and sometimes issues. Should insulate the backchance of freeze damage. Rain 	m, tested the zones manuseveral minutes on this to check for leaks in the , system should be evaluated to check final breakage on sprink as on hand for repairs. Conneed repair or replacement of the system of the	est. Pipes under the ground, this is lated further after all or any potential ler heads, ontrol panels can be sent from electrical
	 Need to insulate sprinkler ri 	ser to protect from free	zing.
	B. Swimming Pools, Spas, Hot	Tubs and Equipment	
	C. Outbuildings		

Report Identification: 52288-1-530, 4015 Shackleton Court, Rosharon, TX 77583

04/08/2022

I = Inspected NI = Not Inspected NP = Not Present D = Deficient

I NI NP D*

D. Private Water Wells

D. Private Sewage Disposal Systems

F. Other Built-in Appliances

PILLARTOPOST
HOME INSPECTORS
Inspection #: 52288-1-530

G. Other