

INFORMATION ABOUT ON-SITE SEWER FACILITY

USE OF THIS FORM BY PERSONS WHO ARE NOT MEMBERS OF THE TEXAS ASSOCIATION OF REALTORS®, INC., IS NOT AUTHORIZED. ©Texas Association of REALTORS®, Inc., 2004

CC	DNCERNING THE PROPERTY AT 1019 Bass Road, Garwood, TX 77442	,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,
A.	DESCRIPTION OF ON-SITE SEWER FACILITY ON PROPERTY:	
	(1) Type of Treatment System: Septic Tank	Unknown
	(2) Type of Distribution System: Low Pressure Dosing	Unknown
	(3) Approximate Location of Drain Field or Distribution System: Behind house Beyond back Fence on other side of trees	Unknown
	(4) Installer: Austin County Water Well Service Installed water (5) Approximate Age: Installed 4/19/05 1845	ા □Unknown
	(5) Approximate Age: Installed 4/19/05 18 yrs	Unknown
B.	MAINTENANCE INFORMATION:	
	(1) Is Seller aware of any maintenance contract in effect for the on-site sewer facility? If yes, name of maintenance contractor: Phone: Contract expiration date: (Maintenance contracts must be in effect to operate aerobic treatment and certain non-site sewer facilities.)	Yes X No
	(2) Approximate date any tanks were last pumped? April 02, 2020	
	•]Yes Æ(No
	(4) Does Seller have manufacturer or warranty information available for review?	¥Q Yes □ No
C.	PLANNING MATERIALS, PERMITS, AND CONTRACTS:	
	(1) The following items concerning the on-site sewer facility are attached: ☑ planning materials ☑ permit for original installation ☑ final inspection when OSSF ☐ maintenance contract ☑ manufacturer information ☐ warranty information ☐	was installed
	(2) "Planning materials" are the supporting materials that describe the on-site sewer fac submitted to the permitting authority in order to obtain a permit to install the on-site sewer face.	-
	(3) It may be necessary for a buyer to have the permit to operate an on-site se transferred to the buyer.	wer facility
(TX	(R 1407) 1-7-04 Initialed for Identification by Buyer: and Seller 727, DV	Page 1 of 2
		ına Brabham

D. INFORMATION FROM GOVERNMENTAL AGENCIES: Pamphlets describing on-site sewer facilities are available from the Texas Agricultural Extension Service. Information in the following table was obtained from Texas Commission on Environmental Quality (TCEQ) on 10/24/2002. The table estimates daily wastewater usage rates. Actual water usage data or other methods for calculating may be used if accurate and acceptable to TCEQ.

<u>Facility</u>	Usage (gal/day) without water- saving devices	Usage (gal/day) with water- <u>saving devices</u>
Single family dwelling (1-2 bedrooms; less than 1,500 sf)	225	180
Single family dwelling (3 bedrooms; less than 2,500 sf)	300	240
Single family dwelling (4 bedrooms; less than 3,500 sf)	375	300
Single family dwelling (5 bedrooms; less than 4,500 sf)	450	360
Single family dwelling (6 bedrooms; less than 5,500 sf)	525	420
Mobile home, condo, or townhouse (1-2 bedroom)	225	180
Mobile home, condo, or townhouse (each add'i bedroom)	75	60

This document is not a substitute for any inspections or warranties. This document was completed to the best of Seller's knowledge and belief on the date signed. Seller and real estate agents are not experts about on-site sewer facilities. Buyer is encouraged to have the on-site sewer facility inspected by an inspector of Buyer's choice.

			*
THE		Donnie R	rulut
Signature of Seller	Date	Signature of Seller	Date
Receipt acknowledged by:			
Signature of Buyer	Date	Signature of Buyer	Date

COLORADO COUNTY DONALD E. "DON" EASTON, D.R./TCFM 305 RADIO LN, SUITE 105 COLUMBUS, TX 78934 PHONE & FAX 979-732-2435

SEPTIC PERMITS FLOODPLAIN PERMITS

DEAR RESIDENTOR PROPERTY OWNER:

ON BEHALF OF COLORADO COUNTY, I WOULD LIKE TO EXPRESS OUR APPRECIATION TO YOU FOR THE PROPER INSTALLATION OF YOUR SEPTIC SYSTEM. WE ARE GRATEFUL FOR YOUR EFFORTS TO HELP KEEP COLORADO COUNTY'S ENVIRONMENT SAFE FOR ALL OUR RESIDENTS. WE DO REQUEST THAT YOU CONTINUE TO PERFORM THE NECESSARY MAINTNANCE TO THE SYSTEM TO ENSURE A SAFE FUTURE FOR FUTURE GENERATIONS TO COME.

IF WE CAN BE OF ANY ASSISTANCE, PLEASE CALL.

SINCERELY,

Grande Time

DONALD E. EASTON, D.R./TCFM

Colorado County

305 RADIO LN. RM. 105 COLUMBUS, TX 78934 (979) 732-2435

Fax: (979) 732-2435

NOTICE OF APPROVAL TO OPERATE AN ON-SITE SEWAGE FACILITY

		angen a managa a managa ang ang ang ang ang ang ang ang an		and the second s		- was not be a
THIS IS TO CERT	IFY that the on site	sewage facility	located at:		<u>Permit #:</u>	507
1019BASS RD., G	ARWOOD TX 77	442				
Block:	Lot:	Routi	ne Maintenance			****
meets or exceeds the	basic requirements e	stablished by the	District.			
Constitution in American make on	romantas ita aurecectii	Loneration Koll	the owner. This license tine maintenance and pros. You may need it who	oner ranchonnie ar	TITO GOIO I ADDOTTORO	
THIS LICENSE REN constitute a threat to	MAINS in effect unti the health of the peop	l such time as the ple of this Agency	re is evidence that this fa	acility is not operati	ng properly and m	ay
If the Routine Mainte maintenance contract	nance is checked the s, inspection reports,	license to operat	e this system is valid for of a properly operating s	only 2 years. To resystem are required.	enew this license,	
	4.5					
			••			
3	ALICTINI OO MIST					
	AUSTIN CO.WAT	ERVVELL SEN.				
DATE OF FINAL INSPECTION:	04/19/05		ISSUED THIS DATE	04/20/05		_
			·	MARLO.		
				Agency Official	04/20/05 0	8:16 AM

COLORADO COUNTY DEVELOPMENT PERMIT

THIS PERMIT REQUIRES YOUR SITE TO BE MARKED ON A
FEMA MAP

	507
No.	Application No.
r. oronov	Flood? Yes No 1
Applicant's Name:	Denise M. Rinehart
	1019 Bass Rd Garwood, TX 77442
Owner's Name: (Same)	Denise M. Rinehart Phone 979 758 3732
Mailing Address: 50 m	1019 Bass Rd Garwood, TX 77442
LOCATION OF PRO	PERTY
	Creek Development Section: Lot: Block:
· · · · · · · · · · · · · · · · · · ·	1019 Bass Rd
ì	John Cassady Abstract: A-138 Tract 70 A
CONSTRUCTION TY	
	nary () Secondary () Number of Families ()
	Iome () Landfill () Nonresidential ()
PROPOSED CONSTR	
Control of the Contro	Substantial Improvement () Minor Improvement ()
To the second se	emporary Improvement (/ Other ()
Adjectmon to the state of the s	(37)
SEWAGE TREATME	500-
Installing (V) Existing	g () Public System () Septic Permit Number/
WATER SYSTEM	
Well () GCUWCO	Well Number GCWSC() Other()
CONSTRUCTION IN	ORMATION
Construction Elevation	: Flood Plain Zone:
Maximum Water Leve	in House:
	WILL PROVIDE ONE COPY OF PLANS, SPECIFICATIONS CRIPTION OF THE PROPOSED CONSTRUCTION. ATTACH
A CO L'AR E BLEVL'AR BUILT.	1

DISCLAIMER

The flood hazard insurance rate maps and other flood data used by the County Building Official in evaluating flood hazards to proposed developments are considered reasonable and accurate for regulatory purposes and are based on the best available scientific and engineering data. On rare occasions greater floods can and will occur and flood heights may be increased by man-made or natural causes. This statement does not imply that developments outside the identified area of special flood hazard will be free from flooding or flood damage. Issuance of this statement shall not create liability on the part of Colorado County, the County Building Official or any officer or employee of Colorado County in the event flooding or flood damage does occur.

Acknowledgement of	Pisclaimer of Applicant	Date_	1/11	10	5
County Building Office	Elwan	Date_	LAN	3 % .	2005
······				,	
FOR	USE BY COUNTY BUILDING OFFI	CIAI			******
Is the property located	in an identified flood hazard area? Yes ()	No	(V)		
Flood Insurance Rate Is additional informat	Map Number: 400 con required? Yes() No()				
****	or local permits required? Yes () No	65	<i>_</i>		
Exemption Certificate	ations applicable? Yes () No () Issued () Permit Application Approve rmit Application Rejected ()	ed (/)			
Reason for Rejection:				<u> </u>	
en e					
armo	Kelmbar	: 	Jan	<u>۵</u> ع	
County Build	ng Official		Date		

FLOOD MAP

Borrower or Owner Denise Spencer Rinehart marked July 4, 2001


Property Address Reeves Road

County Colorado City Rock Island

State Texas Zip Code 78933

Lender or Client Home Trust Company

Legal Description of property A-138 John Cassady Survey Tract 70A



<u>Austin County Water Well Service, Inc. P.O. Box 815. Sealv TX 77474</u> (979) 885-6768 or (979) 885-7322 or (713) 982-9653 & Fax # (713) 982-9652

April 27, 2006

Tommy & Denise Rinehart 1019 Bass Road Garwood, TX 77442

Re: Water well

Dear Tommy & Denise,

I apologize for not getting this to you sooner. We have been so busy and I have been out of the office off and on. Enclosed please find the revised bid for your water well. Our prices have gone up due to fuel cost increases. I have detailed what the water well estimate is and what you paid for your septic system. I added it together and took the 5% discount. I then subtracted the 5% from your well. This would be the cost of your well.

I am also enclosing Charlies business card with all his numbers. If you have any questions regarding this estimate, please call me at one of the above numbers or Charlie on his cell number.

Thank you,

Pamela Schneider ACWWS Secretary

<u>Austin County Water Well Service, Inc. P.O. Box 815. Sealy TX 77474</u> (979) 885-6768 or (713) 982-9653 Fax (713) 982-9652

April 27, 2006 - Revised

Tommy & Denise Rinehart 1019 Bass Road Garwood, TX 77442 979-758-3732

As follows is your quotation for a 180' water well. Please note that the variable on the water well is \$14.00 per foot for drilling and casing only. We have a 180' minimum drilling charge. Also, the well should be at least 50 feet from a property line or 100 feet from a septic field line or pressure cementing will be necessary at a \$350.00 additional charge.

180' Water Well	
160' - 4" pvc casing	\$ 640.00
20' - 4" pvc well screen	\$ 350.00
1 HP pump motor & control	\$ 850.00
DV 200 captured air tank	\$ 535.00
120' 1 1/4" sch 80 drop pipe	\$ 150.00
130′ #12-3 pump cable	\$ 535.00 \$ 150.00 \$ 110.50
Complete fittings & pressure package	\$ 300.00
State Completion	\$ 300.00
180' drilling @ \$10.00/ft	<u>\$1,800.00</u>
TOTAL FOR WELL	\$5,035.50
Low Pressure Dosing Septic System	
2 – 2 way cleanouts	\$ 50.00
1000 gallons septic tank	\$1,000.00
500 gallon pump tank w/ pump, motor & controls	\$1,250.00
50' 4" graded line	\$ 225.00
100' 2" supply line	\$ 200.00
840' 1" field line	<u>\$2,520.00</u>
TOTAL FOR SEPTIC	\$5,270.00
•	
TOTAL FOR WELL & SEPTIC	\$10,305.50
5% DISCOUNT FOR DOING BOTH JOBS	-515.27
TOTAL FOR WELL & SEPTIC W/DISCOUNT	\$ 9,790.23
PAID FOR SEPTIC	\$ 5,270.00
TOTAL FOR WELL W/ DISCOUNT	\$4,520.23
	-L + Lance and a second

WE GIVE A 5% DISCOUNT FOR DOING BOTH WELL & SEPTIC JOBS.

THERE IS AN ADDITIONAL FEE FOR ELECTRICAL CONNECTION. ELECTRICAL PRICES ARE SHOWN ON PAGE 2 OF THE CONTRACT.

ANY ALTERATION OR DEVIATION FROM ABOVE SPECIFICATIONS INVOLVING EXTRA COST WILL BECOME AN EXTRA CHARGE OVER AND ABOVE THE ESTIMATE.

Our septic systems start from the edge of the foundation or structure. Customer is to provide marked connection at this point. Customer is responsible for electrical supply. (Labor charges of \$40.00 per hour to locate stub out.) Septic systems and water well circulation pits are backfilled to grade or slightly above grade, additional backfill work becomes an extra charge. Excess material is to be rough distributed or piled within 300' of the tank excavation. Material can be hauled off at owner's expense. All inspections, engineering and permitting and charges that arise from each are at owner's expense.

Our company is twenty years active in Austin and neighboring counties, running two drilling rigs and a service unit on call seven days a week. We service and install all manner of water wells; commercial, industrial, municipal and of course domestic and livestock.

ALL WELLS AND SEPTIC SYSTEMS ARE COMPLETED TO STATE SPECIFICATIONS

Our wells and septic systems carry a One-Year Warranty on parts and labor. Not covered by warranty are costs arising from abuses, accidental damage, lightning or flooding. ACWW is not responsible for any damages occurring to property during the normal course of operation; or for water quality or quanity.

The Control panel on an aerobic septic system is installed on the unit. Remote installation of the control panel and aerator is an extra charge.

Water Well systems bid with standard tank installation. (Tank within 5' of the well, with the water line and electrical supply by customer.) Remote installation has a \$250.00 labor charge, electrical supply lines and water lines at the following rates:

#7E 00

\$ 3.00/FOOT

ELECTRICAL:

1)	I ERMINATION FEE	\$75.00
2)	#12 THHN w/ 4 conductors	•
	IN 1/2 " PVC CONDUIT, BURIED	\$4.00 (PER FOOT)
3)	#10 THHN w/ 4 conductors	
	IN ¾" CONDUIT	\$5.00 (PER FOOT)
4)	#8 THHN w/ 4 conductors in	
	IN 1" CONDUIT	\$6.00 (PER FOOT)
WATER	R LINES BURIED:	
	TERMINATION FEE	\$60.00
	3/4"	\$ 2.00/FOOT
	1"	\$ 2.25/FOOT
	11/4"	\$ 2.50/FOOT
	11/2"	\$ 2.75/FOOT

PLEASE NOTE—IF YOU HAVE ANY QUESTIONS, PLEASE CONTACT US AT ONE OF THE PHONE NUMBERS LISTED ABOVE. IF THIS CONTRACT MEETS YOUR REQUIREMENTS, PLEASE SIGN BELOW AND RETURN THE CONTRACT TO THE ABOVE ADDRESS, OR YOU MAY FAX IT BACK WHICHEVER IS MOST CONVENIENT.

TO RECEIVE THE DISCOUNT, DOWN PAYMENT OF 50% IS TO BE PAID BEFORE WE MOVE ON AND THE BALANCE DUE WITHIN 5 DAYS OF COMPLETION

Charles Me	Duellos	4/27/06	<u></u>
CHARLES MCDOWELL	PRESIDENT	ÓATE '	
CUSTOMER SIGNATURE ACCEPTA	NICE OF CONTRACT	DATE	

PICKENS ENVIRONMENTAL David Pickens R.S. 10202 N. Dowling Rd. College Station TX 77845

LOW PRESSURE DOSING

January 16, 2005

Denise Rinehart 1019 Bass Rd. Colorado Co.

Legal: Sandy Creek Development, Lot 70-A

INSTALLER: Austin Co. Well Service P.O. Box 815 Sealy, TX. 77474

A 3 bedroom residence of 1,300 sf; water saving fixtures: yes (X) no (); acreage: 10.0; Q = 240 GPD; Soil Class: IV; Ra = 0.1; 3 sq. ft./ linear ft.; **2.0" manifold line**; 1.25" distribution pipe; distance between pipe = 4'+; pipe length = $12 \times 70' = 840 \text{ lf}$; 2 X 500 gallon septic tanks, and a single 500 gal pump tank. Dosing at 150 gallons.

Gravel: 840 If X 2.0 CY / 100' = 16.8 CY

Square footage (A) = Q / Ra = 240 / .1 = 2,400 sf required

2,400 sf/3 sf per linear foot = 800 linear feet required

840 If X = 2,520 sf designed

Other requirements:

6" wide trenches set 4' apart; 1/8" discharge holes on 60" centers; 6" rock below pipe and 6" rock above pipe, and a minimum of 6" acceptable soil (class IB or II) back-filled over pipes; pump set to deliver 150 gallons per dose; 2 lbs. pressure indistribution lines; high water alarm wired to a separate power circuit; audible visible high water alarm.

1)M3

Page 2

January 16, 2005 David Pickens R.S. / 979-693-8334 rinehart

Dosing Rate:


1. 840 L.F. / 5 L.F. / hole (-6 holes) =	•	156 holes
2. Flow per hole: 1/8" @ 2' head = "		0.26 gpm
3. Total dosing : 156 holes X 0.26 =		40.5 gpm
4. Siphon break: yes	Ÿ	2.0 gpm
5. Total system dosing =		42.5 gpm

Pipe Volume: sch 40

1. 840 L.F. of 1.25" distribution line X $(6.4 \text{ gal} / 100 \text{ L.F.}) =$	53.7 gal
2. 150 L. F. of 2" supply line X (16.2 gal / 100 L.F.) =	24.3 gal
3. Total volume =	78 gal
4. 25% daily flow: .25 X 240 gpd =	60 gpd
5. CHECK VALVE NOT REQUIRED - down hill	

Dosing Volume:

1. Dosing Volume: $(2.3 \times 53.7) + 24.3 \text{ gal} =$	150 gal
2. Number of daily doses: 240 / 150 gal / dose =	1.6
3. Dosing height in tank: (150 gal / 500 gal) X 48" =	14.4"
4. Pump alarm height in tank (200 gal reserve):	28"
5. Pump "on " height in tank:	25"
6. Pump "off" height in tank:	10"
	1)/(





Page 3

January 16, 2005 David Pickens R.S. / 979-693-8334 rinehart

pump Selection:

1. Friction Head: 150 L.F. of 2 " supply line =	
3.3 / 100 L.F. + 20% = 4.9 + 1.0 =	5.9 ft
2. Pressure Head:	2.0 ft
3. Elevation Head:	5.0 ft
4. Total Head =	12.9 ft

Pump Capacity: minimum of 42.5 gpm @ 12.9 ft T.D.H.

