11:12 PM CDT dotloop verified

dotloop signature verification: dtlp.us/VkCV-neSB-39e5

NI=Not Inspected NP=Not Present D=Deficient I=Inspected NI NP D

## V. APPLIANCES

X			A. Dishwashers
---	--	--	----------------

## Comments:

- The inspector shall inspect: inoperative unit(s); rust on the interior of the cabinet or components; failure to drain properly; the presence of active water leaks; and deficiencies in the: door gasket; control and control panels; dish racks; rollers; spray arms; operation of the soap dispenser; door springs; dryer element; door latch and door disconnect; rinse cap; secure mounting of the unit; and backflow prevention. The inspector is not required to: operate or determine the condition of other auxiliary components of inspected items; test for microwave oven radiation leaks; inspect self- cleaning functions; test trash compactor ram pressure; or determine the adequacy of venting systems.
- operated -operational at the time of inspection

X						Х	B. Food Waste Disposers
---	--	--	--	--	--	---	-------------------------

## Comments:

- Operated appeared functional at time of inspection.
- Disposer too noisy loosely connected further evaluation / repair / replacement recommended



Noisy

REI 7-5 (05/4/2015) Page 26 of 32