

Waller County Environmental Division

775 Business 290 East
Hempstead, Texas 77445

Ph: 979-826-7670
Fax: 979-826-7673



CERTIFICATE OF APPROVAL

Edwardo Bautista
19613 Frey Road
Hempstead, Texas 77445

PERMIT TO OPERATE # 5643
December 2, 2008

This is to certify that the septic system at 19613 Frey Road, Hempstead, Texas, has met all the minimum requirements of the STATE OF TEXAS and the COUNTY OF WALLER.


This approval simply grants permission to operate this facility, and does not guarantee its successful operation nor does this certificate warranty any parts associated with it.

The proper functioning and maintenance are the sole responsibility of the homeowner.

1. Grass should be kept mowed in the drain/spray field area.
2. On systems that need chlorination, it is the homeowner's responsibility.
3. On systems that require a maintenance contract, that contract will be put on file at the Waller County Environmental Office.
4. All plumbing should be kept in good repair (no leaks).

SPECIAL PROVISIONS:

This permit to operate will remain in effect until such time that there is evidence that the system is not operating properly and may constitute a threat to the health of the people of this County.


Winford Roberts, D. R. # 25232

Waller County Road & Bridge Department
Environmental Division

HURST WATER WELL & SEPTIC SYSTEMS

8920 LITTLE BIRD LN
 NAVASOTA, TX 77868
 281-356-4714 832-493-2046
 FAX: 936-825-2629
 LIC# 4741/56077

REGULATED BY:
 THE TEXAS DEPARTMENT
 OF LICENSING AND REGULATION
 P.O. BOX 12157
 AUSTIN, TX 78711
 1-800-803-9202/512-463-7880

DATE: 7-18-08
 NAME: ED BALKISTA
 ADDRESS: 19613 FREY RD
 PRAIRIE VIEW, TX
 PHONE# 713-679-8732

QUANTITY	DESCRIPTION	PRICE
1	4" WATER WELL PRESSURE CEMENTED 250' DEEP	
1	1 HP 10 GPM SUBMERSIBLE PUMP W/ CONTROL BOX	
1	PS50 PRO SOURCE BLADDER TANK	
20'	2" SCH 80 PVC WELL SCREEN	
160'	1" SCH 80 PVC DROP PIPE W/ GALVANIZE COUPLINGS	
160'	12-3 SUBMERSIBLE CABLE W/ GROUND	
	ALL FITTINGS & VALVES FOR WELL COMPLETION	
	WELL SLEEVED & SUFACE GROUTED	
	1 YEAR WARRANTY ON PARTS & LABOR	

WATER LINE & ELECTRICAL \$ 6.00 PER FOOT -ADDITIONAL CHARGE
 \$ 12.00 PER FOOT PAST 250'*

TOTAL INVOICE.....\$ 4,600.00

WATER WELL PAYMENT IS DUE UPON WELL COMPLETION.
 SEPTIC PAYMENT IS DUE AFTER INSTALLATION.

HURST WATER WELL & SEPTIC SYSTEMS IS NOT RESPONSIBLE FOR DAMAGED IRRIGATION LINES, LANDSCAPING, UNMARKED UNDERGROUND UTILITIES, ADDITIONAL RISERS, MATERIAL DAMAGED BY OTHER CONTRACTORS, TIRE RUTS, SINK HOLES, FINAL GRADE, DIRT REMOVAL, SETTLEMENT, FILL, OR ANY HOOKUP THAT IS NOT IN THE GIVEN BID. HURST IS NOT RESPONSIBLE FOR WATER QUALITY. ALL WARRANTIES ARE LIMITED TO 1 YEAR AFTER INSTALLATION, HURST WATER WELL AND SEPTIC SYSTEMS IS NOT LIABLE FOR SYSTEMS FAULTS AFTER INTIAL YEAR. ALL SYSTEMS TO BE INSTALLED, INSPECTED, ARE COMPLETED ACCORDING TO ALL COUNTY/STATE RULES AND REGULATIONS.

THANK YOU,


Pd

AEROBIC WASTEWATER TREATMENT SYSTEM INSPECTION REPORT

Owner: _____

Mailing address: _____

Phone: _____

Installation Date: ____/____/____

Permit Number: _____

SCHEDULED REPORT

The testing and reporting record shall be completed, signed, and dated after each inspection. The owner/inspector shall:

- Retain a copy of this report for his or her records.
- Send a copy of this report to the local permitting authority.

1. Required frequency of inspections is every 4 months. Date of this inspection: ____/____/____

2. System Inspected:
 System Name: _____ Property Address: _____
 Serial Number: _____ City, State, Zip: _____
 Brand Name: _____ Inspected by: _____
 Model Number: _____
(Signature)

Inspected Item	Operational	Not Applicable
Aerators		
Filters		
Irrigation Pumps		
Recirculation Pumps		
Disinfections Device		
Chlorine Supply		
Electrical Circuits		
Distribution System		
Spray field Vegetation/Seedling		
Other		

3. Repairs to System (list all components replaced): _____

4. Required Tests and Results:

Test	Required <i>Check if Yes</i>	Results <i>mg/l, mgn/100ml. or tract</i>	Test Method
Odor	()	_____	_____
Sludge Level (inches)	()	_____	_____
Chlorine (Grab)	()	_____	_____
Color	()	_____	_____
PH	()	_____	_____

5. Additional Comments:

6. Lid(s) Secure: Yes No Added Screws: Yes No How was it made Secured: _____