

HOUSTON  
 510 W. Pasadena Fwy  
 Pasadena, TX 77506  
 Ph# 713-473-7156  
 Fx# 713-473-7359



DALLAS/FT. WORTH  
 1709 Tantor Rd  
 Dallas, TX 75229  
 Ph# 972-406-0912  
 Fx# 972-406-0277

**HYDRO-STATIC TEST ON SUBFLOOR DRAIN**

Job Number: 0 Date: 1-5-24  
 Customer: Xiaobing Song  
 Address: 2702 Bright Trail  
 City: Sugar Land Zip Code: TX 77479  
 Plumber Name: Juan Ruiz (tested by) Approx. age of structure: \_\_\_\_\_ yrs

PRE-TEST  POST-TEST

DOES DRAIN PIPING LEAK UNDER STATIC PRESSURE:  Yes  No

Type of Piping:  ABS  Cast Iron  PVC  Other: \_\_\_\_\_

Number of Points of Exit from Foundation: 1

Number of Bathrooms: \_\_\_\_\_ Number of Total Fixtures: \_\_\_\_\_

Toilet Pulled for Testing:  Master Bath  Guest Bath  Half Bath  Other Clean out

Installation of 2-Way Clean Out:  Yes  No

**INCHES OF WATER LOST IN RISER**

1 min	==	1 min	==	1 min	==	1 min	==
5 min	==	5 min	==	5 min	==	5 min	==
10 min	==	10 min	==	10 min	==	10 min	==
15 min	==	15 min	==	15 min	==	15 min	==
20 min	==	20 min	==	20 min	==	20 min	==
30 min	==	30 min	==	30 min	==	30 min	==
60 min	==	60 min	==	60 min	==	60 min	==

**Results:**

- Test Shows No Leaks On Under Slab Plumbing  Test Shows Leaks On Under Slab Plumbing  
 Test on potable water lines shows no drop in pressure.  Test on potable water lines shows a drop in pressure.

**Notes:**

\_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_

(Office Use)

Customer Status: Job Complete  Yes  No  
 Payment:  Cash  Credit Card  Check #: \_\_\_\_\_  
 Static Test  Leak  No Leak  
 If Leak detected when does HO want Isolation Test Scheduled? \_\_\_\_\_