

Work Completed on

281 Denson Reed Road

- **Broken Arrow Pest Control** (936.327.7484) August 24, 2023: Clean-Out Treatment (Residence - Interior & Exterior)

MATERIAL / EPA #	QTY UNITS	DILUTION	IPM	LOCATION	TARGET	AREA
Talstar P 499-444	0.5 gal	.06%			Roaches, Spiders, Carpenter Ants	
Talstar P 499-444	15 gal	.05%			Roaches, Spiders, Carpenter Ants	

- **A-1 Carpet & Fine Floors** (281.592.5393) August 25, 2023: Tan carpet installed in 3 rooms and closets
- **Rayburn's Roofing** 832.339.5922 (05/01/2023)

Street: 281 Denson Reed Rd. Job Location:

City, State and Zip Code: Cheseland, Tx 77328

SPECIFICATIONS: INSTALLATION OF NEW COMPOSITION SHINGLE ROOF: CertainTeed

1. Remove existing layer(s) of composition roofing. Haul away. (1) Comp (1) Felt
2. Replace all damaged decking. as needed (2) sheets 1/2"
3. Apply # 15 felt as underlayment. Rhino Roof
4. Install metal edging along roof perimeter. 2"x2" Black
5. Apply starter shingle course and extend drip edge. Starter Shingle
6. Install double-coverage valleys. Ice & water shield
7. Reroof with CertainTeed Landmark composition shingles. (Weather wood)
8. Install self-sealing matching ridge. XT-25 (133 sq) & Ridgevent
9. Replace all vents and stacks. 3rd's metal base
10. Waterproof all flashing. NP-1 & weather shield
11. Rustproof and paint all vents, stacks and flashings. Color Match
12. Clean-up debris and haul away. Magnetic sweep.
13. Professional job supervision. Secure walls.
14. 10 Year guarantee on labor / LT year guarantee on material.

- **R & D Water Wells LLC (936.258.2828) April 28, 2023:**

Item	
Standard Service Call standard service call	
Pull/Replace w/open access	
1/2 hp 10-20 gpm submersible pump bottom suction	
1" sch 80 drop pipe	
#12/2 w/G Pump Cable	
4"x1" Simmons Well Seal	
1" Top Tee	
3/4" RV 75 Relief Valve	
FL12 - 35gal	
Pressure Switch	
Pressure Gauge	
1/4" fittings	
	Item
	1 1/4" and 1" PVC Fittings

-

- **Trejo's Electrical Service** (832.414.1391)

281 Denson Reed Rd
Cleveland Tx 77328

DESCRIPTION

1-replace 100amps main panel, replace wiring from outside 100 amp breaker to the inside panel, reroute wires, and install new breakers on all the circuits

281 Denson Reed Rd
Cleveland Tx 77328

DESCRIPTION

1-run a new 120v circuit for pool equipment, replace GFCI outlet pull new wire to it, replaced the pigtail from the pump motor to reach to gfci plug
2-troubleshooting on circuit outlets and fix the problems replace outlets, change boxes wire up right on outlets tight down outlets. Some of it was loose at GFCI outlet on the bathroom replace outlets on couple different spots.

