NC2817 • NC3817-50 • 3866

carbonless job invoice

Misfit AC Services
Misfit.AC@mail.com

Job Invoice

DATE ORDERED: 28 SEP 2020	ORDER TAKEN BY: Nasario Zacazar
SOLD TO: Jeffrey Hogue	PHONE NO.: 832-740-0280
	CUSTOMER ORDER #: 0119
320 Willowick St	JOB LOCATION: ←
Tomball Tx, 77375	JOB PHONE: ←
	STARTING DATE: 03 OCT 2020
	TERMS:

QTY.	MATERIAL	UNIT	AMOUNT
	Customer was concerned about a second refrigerant leak that occured within a month. Homeowner opted to replace the condenser coil. Inspection of the evaporator coil found it to be in good repair and it was also comparable w/ 410A refrigerant. Recovered all R-22 from the system, and removed the existing condenser. Flushed copper lines with RX-11 anti-acid scrub. Removed old metering device from evaporator coil and replaced with a new 410A TXV. Attached new condenser to system and pulled a vaccum to remove all moisture and non-condensables. One system was proven to be leak free, charged the system to factory recommended standards. Tested function of the system and all is good at this time.		
	Unit comes with a 10yr manufacture warranty and a 90 day labor warranty with Misfit A.C.		
	TOTAL MATERIALS		

DESCRIPTION OF WORK
Replace condenser
Install TXV
Patch air leaks on plenum

MISCELLANEOUS CHARGES	
Total install cost	3260.64
TOTAL MISCELLANEOUS	3260.64

LABOR	HRS.	RATE	AMOUNT
		TOTAL LABOR	

WORK ORDERED

DATE ORDERED

DATE COMPLETED

TOTAL LABOR	—
TOTAL MATERIALS	—
TOTAL MISCELLANEOUS	3260.64
SUBTOTAL	3260.64
TAX	

CUSTOMER APPROVAL SIGNATURE